

Report (Project Updates) for RPC Meeting on the 17th September 2025 prepared by Mike Brightman. Agenda Item 56/25

Improvements to Public Footpath Styles. Update.

The installation of the new kissing gates has been completed. We have under spent the budget by £2000 mostly due to the generosity of one of the landowners. NCF have agreed the proposal for the supply and installation of a new gate into the recreation ground funded by the under spend. This work is scheduled to be carried out week commencing 15th September.

Subject to the additional work being completed satisfactory the End of Grant report will be submitted by the 30th September.

Bus Shelter Refurbishment

The installation of the solar lighting is due to be carried out WC 15th September. The purchase of the bench is still awaiting receipt of the new RPC payment cards.

Subject to the resolution of the above items it is anticipated the End of Grant report will be submitted by the 30th October.

San-D Godoy- Messenger Grant Team Officer from NCF visited Rushton on the 11th July to carry out a review of the Bus Shelter Project and I was able to provide her with an overview on the many projects that have been undertaken by the Parish Council and the Village Hall using funding from Northamptonshire Community Foundation. I believe she went away very impressed with our efforts.

Radar Speed Signs.

The work has now been completed successfully. Please refer to my detailed email report originally sent to each councillor for their comments on the 29th August.

I would thank Tyetune for installing the units for the parish council at no cost and the supplying the replacement batteries at cost,

The End of Grant report will be submitted by the 30th October.